

#### Outline

- 1. Recent Program Activities
- 2. Upcoming Program Activities
- 3. Schedule Update
- 4. Key Issues to Manage
- 5. North Ruckle Dike Alignment

## 1. Recent Program Activities

- A. Public Open Houses, Aug 19th and 26th
- B. Coordination Meetings with Key
  Stakeholders, Rockwool and Interfor
- C. Meetings and Communication with Impacted Residents
- D. Meetings with Funders and Claim Development
- E. Expropriation Proceedings x3
- F. Meetings with Regulators (DFO and FLNRORD) and Permitting Support


## 1. Recent Program Activities Cont.

- **G.** WP2 Design Contract Execution
- H. Demolition RFQs
- I. Aggregate Strategy Development
- J. WP 2 Detailed Design Review, including I&I and GW Studies
- K. Coordinating Utility Removal / Redesign
- L. Hazmats for Dike Alignment Homes
- M. Reinvestment RFP Round 1

### 2. Upcoming Program Activities

- A. Further Engagement with First Nations
- **B.** Procuring Construction Manager x2
- C. EOI for Dike Fill Material (Aggregate)
- D. RFQ for Dike Alignment Demos
- E. WP1 Detailed Design Review
- F. Reinvestment RFP Round 2

#### 3. Schedule Update




## 4. Key Issues to Manage

- A. Receipt of Permits (DMA, WSA, Crown Land and Archeological)
- B. Coordination with 3<sup>rd</sup> Party Utilities
- C. Timing of Fish Salvage
- D. Removing Dike Alignment Homes
- E. Ensuring Competitive Procurement
- F. Construction Schedule

#### 5. North Ruckle Dike Alignment

- Detailed Design is now complete for segments A&B
- A Sheet pile with adjacent trail along Interfor
- A set-back earth embankment dike along the south edge of North Ruckle to the 68<sup>th</sup> Ave Bridge
- Room for fish habitat offsetting (wetland creation) and floodway





# Thank you