DMAF Status Update

December 13, 2021

Outline

- **1.** Status of Permits
- 2. Pump Station Design
- 3. Demountable Flood Wall
- 4. North Ruckle Demolitions
- 5. Schedule


1. Status of Permits


Federal Permits

| | Work Package 1 | Work Package 2, a&b |
|----------------------------|----------------|---------------------|
| Species at Risk Act (SARA) | Received | Received |
| DFO Authorization | Expected early | Expected early |
| | January | January |

Provincial Permits

| | Work Package 1 | Work Package 2, a&b |
|-----------------------------------|-----------------------|-----------------------|
| Archeological Impact Assessment | Interim Submitted. No | Interim Submitted. No |
| (AIA) Report | red flags. | red flags. |
| Site Alteration Permit | Received | N/A |
| Crown Land Tenure (License of | Close, per consultant | FLNRORD dealing |
| Occupation) | | with internal queries |
| Water Sustainability Act (WSA), | FLNRORD Reviewing | FLNRORD Reviewing |
| Change Approval for Instream Work | | |
| WSA Fish Collection Permit | FLNRORD Reviewing | FLNRORD Reviewing |
| Dike Maintenance Act (DMA) | DIOD Reviewing. No | DIOD Reviewing. No |
| Application | red flags. | red flags. |
| MoTI Right of Way at Highway 3 | MoTI Engaged | N/A |
| Bridge | | |
| License to Cut | Follows LOO. Letter | Follows LOO. Letter |
| | drafted. | drafted. |





3. Demountable Flood Wall

Mobile Flood Protection Systems

For the 21st Century


Innovative Solutions for All your Flood Control Needs
Fast and Simple Installation

Proven Reliability




Custom Engineered to **Perform** and **Protect**

3. Demountable Flood Wall



3. Demountable Flood Wall



<u> https://youtu.be/aXyC81uH9a4?t=283</u>

4. North Ruckle **Demolitions**

4th St




体的目的问题 Parcel Fabric

Not in program

In program





5. Schedule Update

| | 2021 | | | | | | | | | 2022 | | | | | |
|--|-----------|-----|-----|-----|-------------|-----|-----|-----|-----|----------|----------|-------------|---------|-----|--|
| | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | Мау | |
| WP 1.3 - Downtown | | | | | | | | | | | | | | | |
| Detailed Design | | | | | | | | | | | | | | | |
| Permitting | | | | | | | | | | | | | | | |
| CM Procurement | | | | | | | | | | | | | | | |
| Mobilization | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | _ | | |
| | | | | | | | | | | onstruct | tion Mar | ager to | Confirm | | |
| | Construct | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | 2021 | | | | | | | 2022 | | | |
| | Apr | Мау | Jun | lut | 2021 Aug | Sep | Oct | Nov | Dec | Jan | Feb | 2022 Mar | Apr | Мау | |
| WP 2 A&B - North Ruckle | Apr | Мау | Jun | lut | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| WP 2 A&B - North Ruckle Detailed Design | Apr | May | Jun | lut | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| | Apr | May | Jun | Jul | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| Detailed Design | Apr | May | Jun | Jul | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| Detailed Design Permitting | Apr | May | Jun | | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| Detailed Design Permitting CM Procurement | Apr | May | Jun | | | Sep | Oct | Nov | Dec | Jan | Feb | | Apr | May | |
| Detailed Design Permitting CM Procurement Mobilization | Apr | May | Jun | | | Sep | Oct | Nov | | | Feb | Mar | | | |

Thank you