DMAF Status Update January 10, 2022

Outline

- **1.** Monthly Highlights
- 2. Status of Permits
- **3.** Design Update
- 4. Schedule

1. Monthly Highlights

- A. Significant progress towards WP1 permits
- B. Design drawings 100% complete and stamped for WP1 and WP2 a&b
- C. Work Package 1 Construction Manager RFP Closed Dec 23rd. Contractor selected Jan 5th
- **D.** North Ruckle demolitions underway

2. Status of Permits

Federal Permits


	Work Package 1	Work Package 2, a&b
Species at Risk Act (SARA)	Received	Received
DFO Authorization	WP1 and 2 Merged. Exp	pected week of Jan 10th


Provincial Permits


	Work Package 1	Work Package 2, a&b			
Heritage Inspection Permit	Received for the program March 3				
Site Alteration Permit	Received Nov 17 th	N/A			
Crown Land Tenure (License of	Received Dec 8th	FLNRORD dealing			
Occupation)		with internal queries			
Water Sustainability Act (WSA),	Expected Jan 14th	FLNRORD Reviewing			
Change Approval for Instream Work					
WSA Fish Collection Permit	FLNRORD Reviewing	FLNRORD Reviewing			
Dike Maintenance Act (DMA)	Expected Jan 10th	DIOD Reviewing. No			
Application		red flags.			
MoTI Right of Way at Highway 3	MoTI Engaged	N/A			
Bridge					
License to Cut	Expected week of Jan	Follows LOO. Letter			
	10th	drafted.			

3. Design Update – Drawings and Specifications Stamped









4. Schedule Update

	2021									2022					
	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
WP 1.3 - Downtown															
Detailed Design															
Permitting															
CM Procurement															
Mobilization															
Construction													_		
										onstruct	tion Mar	ager to	Confirm		
									~	onstruct		lager to	comm		
					2021							2022			
	Apr	Мау	Jun	Jul	2021 Aug	Sep	Oct	Nov	Dec	Jan	Feb	2022 Mar	Apr	Мау	
WP 2 A&B - North Ruckle	Apr	Мау	Jun	lut		Sep	Oct	Nov	Dec	Jan	Feb		Apr	Мау	
WP 2 A&B - North Ruckle Detailed Design	Apr	Мау	Jun	lut		Sep	Oct	Nov	Dec	Jan	Feb		Apr	May	
	Apr	May	Jun	lut		Sep	Oct	Nov	Dec	Jan	Feb		Apr	Мау	
Detailed Design	Apr	May	Jun	Jul		Sep	Oct	Nov	Dec	Jan	Feb		Apr	May	
Detailed Design Permitting	Apr	May	Jun	Jul		Sep	Oct	Nov	Dec	Jan	Feb		Apr	May	
Detailed Design Permitting CM Procurement	Apr	May	Jun	Jul		Sep	Oct	Nov	Dec	Jan	Feb		Apr	May	
Detailed Design Permitting CM Procurement Mobilization	Apr	May	Jun			Sep	Oct	Nov			Feb	Mar			

Thank you