



Outline

- 1. Recent Highlights
- 2. Utility Removals and Relocations
- 3. Construction Update
- 4. Freshet Update
- 5. Schedule Updates
- 6. Current Challenges

1. Recent Highlights

- A. Successfully drilled under the Kettle River and commissioned new 12" sanitary line
- B. Excavated and formed footings for 5th St floodwall by Selkirk
- C. Rerouted traffic through North Ruckle to allow 2nd St demountable wall construction
- D. New powerlines installed in North Ruckle and across Kettle River on 5th St
- E. North Ruckle dike utility crossings 90% removed
- F. North Ruckle dike under construction from 68th Ave bridge to Interfor









4th Street Pump Station Cofferdam



Granby River





Riverside Stormwater









2nd Street Demountable Wall



4. Freshet Update



5. Schedule Updates



6. Current Challenges

- A. Discovery of multiple unidentified underground utilities
- B. Late freshet leading to higher groundwater later into summer
- C. Discovery of protected nesting birds in work zones
- D. Late freshet preventing in river work and pushing work beyond fish windows
- E. Sheet pile refusals during cofferdam installation
- F. Ongoing inflationary pressures and cost escalation in supply chain

Thank you