

Outline

- 1. Monthly Highlights
- 2. Status of Permits
- 3. Demolition Work
- 4. Construction Update
- 5. Schedule
- 6. Floodplain Restoration

1. Monthly Highlights

- A. Nearly all permits received for Work Package 1 (WP1), most received for WP2 a&b
- B. Chandos awarded Construction

 Management of WP1 and mobilized
- C. Construction Management RFP for WP2 a&b closed Jan 31st
- D. North Ruckle and Downtown Demolitions Continue
- E. Housing RFP Round 2 Closed Jan 31st
- F. Salvage, Sales and Demo Coordinator Position Closed Feb 8th


2. Status of Permits

Federal Permits

	Work Package 1	Work Package 2, a&b
Species at Risk Act (SARA)	Received	Received
DFO Authorization	WP1 and 2 Merged. With signing authority.	

Provincial Permits

	Work Package 1	Work Package 2, a&b
Heritage Inspection Permit	Received for the program March 3, 2021	
Site Alteration Permit	Received Nov 17, 2021	N/A
Crown Land Tenure (License of Occupation)	Received Dec 8, 2021	Received Jan 21, 2022
Water Sustainability Act (WSA),	Received in two parts,	FLNRORD Reviewing.
Change Approval for Instream Work	Jan 20 and Feb 3, 2022	Expected Feb 18
WSA Fish Collection Permit	Received early Jan 2022	Received early Jan 2022
Dike Maintenance Act (DMA) Application	Received Jan 10, 2022	DIOD Review complete. Inquiries sent back
MoTI Right of Way at Highway 3 Bridge	MoTI Engaged for two permits	N/A
License to Cut	Received Jan 19, 2022	Received Jan 19, 2022
River Access Road Permission	Granted Nov 18, 2021 Extended Feb 3, 2022	N/A







3. Demolition Work

All images from Jan 20th









4. Construction Update

Project startup and site walk with Chandos, Jan 12th and 13th









4. Construction Update

Surveying and Site Walk with Chandos's sub-trades, Jan 27th





Flood Mitigation Program Work Package #1

City of Grand Forks

November 2021

Figure 2: Temporary Access Road and Salvage Areas Downtown Riverside





Legend

River Cross-Section

Granby/Kettle River

High Water Mark

Detailed Design

— Dike Footprint


City Infrastructure
City Property Boundary

Construction Works

Temporary Construction Access Road

Restoration Works
Salvage Areas

Project No. 20202967
Approved by G. Cahill, P.Eng.
Drawn by N. Antonides & N. Van Der Mark



Flood Mitigation Program Work Package #1

City of Grand Forks

November 2021

Figure 1: Temporary Construction Access Road and Salvage Areas Downtown Through City Park

River Cross-Section
Kettle River
High Water Mark

Detailed Design

Dike Footprint

Legend

City Infrastructure
City Property Boundary


Construction Works


Temporary Construction Access Road

Restoration Works
Salvage Areas












5. Schedule Update





Rendering: Charrette results

- Eastern side allocated fully to riparian habitat for fish and bird offsets
- Pathway access off of dike at 68th Bridge, 69th Ave area, and south of 2nd St Bridge
- Forested area with informal paths and lookout over forks with access to beach



Thank you